





EXTENSION OF TIME PROPOSAL

1	Name of work	Construction of Drain, Proceeding Cavealing Slab and take Stone from N.S. paly fields to Udayalampyura Connecting Road (RHS) for Road no: 11,
2	Amount of Work Portion	2959452-000
3	Estimated Cost	30.00 lakhs
4	Name of contractor	N. Thirumagendua
5	Agreement No.	84/02-8-2016
6	No. and date under which work order issued	84/02-08-2016
7	Time limit originally fixed for completion	30 Days.
8	Date of application by the contractor for granting extension of time	30-10-2016
9	Date of receipt of application in the sub division office	30-10-2016
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	192 Days.
15	Date of recommending time limit applied for	30-10-2016
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	—
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charged on the work after the expiry of original period.	
20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	
22	Remarks of the EE with the daily rate of penalty proposed	


Assistant Engineer


Assistant Executive Engineer


Executive Engineer
ಕಾರ್ಯಪಾಲಕ ವಿಭಾಗ
ಬೈತಾರಾಯನಪುರ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎ.ಪಾ., ಬೆಂಗಳೂರು
29/10/16


Chief Engineer
Yelahanka Zone
Bhatha Bangalore Mahanagara
Bangalore 92